

## Physical/Financial Status of Terminal Markets up to ending August, 2018.

(Rs in lacs)

Name of the Market/ Scheme	Project AA Cost	Land (K)	Shop sites Allotted	Cum. Expdt March 2018	Infrastructure Created.	Works programme 2018-19	Allocation during 2018-19	Expdt. up to ending. August ,2018	Physical Status
F&V Market Parimpora <b>(Functional)</b>	1103.27	324	240	1243.47	Auction Platform -5 Water facility - Yes Parking yards partially Black topped Electrification complete Toilet block- 03 No's completed, Draining work 70% completed DG set and HML- installed Work on Tool Plaza Entry gate & Admn. Block is completed.	<b>Capex-Regular Schemes:</b>	6.90	3.50	Completed
						i)Providing & fixing of tile floor to Adm. Block			
						ii)Dev. of area near Auction Phar	2.83	1.50	In progress
						iii) Dev. of parking area	8.00	5.00	In progress
						iv) Reconstt. Of drain in Quad. C in 2 No. Auction Phar & along the road	10.27	6.00	In progress
						v)Dev. of area near Auction Phar E	2.00	0.00	
						vi)P/F of 2 No. sliding gate for Quad. C	2.00	0.00	
						vii)Dev. of land near Adm Block & Di-silting of D Drain	3.00	0.39	In progress
						Viii) Rep/Ren. of existing Auction Phar	5.00	4.00	In progress
						ix)Constt. of Guest House	30.00	10.00	In progress
						<b>Total-</b>	<b>70.00</b>	<b>30.39</b>	
							400.00(PMDP)		
	<b>146.88(PMDP)</b>			<b>(Flood Restoration)</b>	0.00	0.00	Works completed.		
				<b>RKVY</b>	Construction of Lavatory Block	<b>0.00</b>	<b>0.00</b>		
F&V Market Sopore <b>(Functional)</b>	1865.00	462	625	1859.27	Auction Platform -15 Water facility - Yes Parking yards -Black topped Electrification complete	i)Constt. of addl. Auction Phar	3.39	0.00	Work Completed.
						ii)Constt. of 4 seated Lav. Block	4.00	0.00	Work Completed.
						iii)Gate Plaza	22.00	12.00	Work completed.

					Toilet block-03 Nos Weigh bridge Macadamization 60% completed, Draining work 70% completed	iv)Repair of RCC Water Storage Tank	2.70	1.56	Work Completed
					High Mast Lights-installed. 9 rooms guest house available. Admn. Block completed. Entry Type Toll Plaza gate, underground is in completed.	v) Dev. of sunken area of Mandi	42.00	15.89	Work Completed
						vi)Providing of GSB over existing Phars	1.91		Work completed.
						<b>Totals-</b>	<b>76.00</b>	<b>29.45</b>	Work Completed.
				<b>434.00 (PMDP)</b>	Macadamization- 400.00		100.00	0.00	Completed.
					Water Supply- 34.00		339.00+34 0.00	0.00	To be taken up.
				<b>118.73 (NABARD)</b>	<b>PMDP: Flood Restoration Development of Baghi-Sundri</b>		0.00	0.00	Works completed To be taken up.
F&V Market Narwal <b>(Functional)</b>	417.89	326	564	867.55	Auction Platform 09, 08 completed & 01 under construction Water facility partially available. Parking yards black topped Electrification complete Toilet Block - 03 No's weigh bridge 1 No. Bank facility/post services Entry Plaza Gate- comple DG Set & HML-Installed.	i)Constt. of addl. Auction Phar	30.00	0.00	Foundation completed, work of super str. in progress
						ii)Entry Gate & allied works	5.00	0.00	Work allotted
						iii) Constt. of Urinal Block	5.00	0.00	Work allotted
						<b>Total Capex:</b>	<b>40.00</b>	<b>0.00</b>	0.00
				<b>167.87 (PMDP)</b>	<b>Constt. of Drainage System</b>		332.13	0.00	40% Drainage Work completed alongwith 2 no. culverts.

F&V Market Jablipora (Not Functional)	597.00-I	455	0.00	471.18	Land Dev. BWO earth filling of 96000 cum-completed. Construction of 2 No. Auction Phar- Completed. Constt.of watch & ward/ Guard room- Completed, Finishing in progress. Chain link fencing of 800 RFT in progress. Construction of 06 seated Lav. Block in progress .Adm. Block-Super Str. in progress.	NABARD	125.82	0.00	Earth filling 298 kanals of land with average filling depth of 3ft, guard hut & 2 auction phars completed. Work on 04 auction phars, toilet block, Adm. Block & GSB filling in progress.
	972.77-II			219.58	Earth filling 41000 cum completed.GSB filling in progress. Chain Link fencing 2900 RFT in progress.	PMDP	185.00	0.00	
	934.69-III			0.00		NABARD	315.00	0.00	
	817.97-IV			0.00		NABARD	262.00	0.00	
F&V Market Aglar Shopian (Not Functional)	558.06-I	500		348.50	Land Dev. BWO RBM 90000 cum completed. Auction Phar 1 No Completed and 1 No. Sub-Str. completed, Super Str. in progress. Watch & Ward completed. Lavatory Block completed. P/L of WBM -G1 in progress.	NABARD	209.56	0.00	04 auction phars, toilet block, guard room and filling with malla bed/GSB completed. Work another 04 auction phars, toilet block and GSB filling in progress.

	937.04-II			402.10	RBM filling 39000 cum in progress. Phar 1 No. completed & 1 No. sub-Str. completed, Super Str. in progress.WBM -G1 in progress.	PMDP,	182.87	0.00
	940.90-III					NABARD	315.00	0.00
	647.63-IV					NABARD	236.00	0.00