

Physical/Financial Status of Apni Mandies up to ending August, 2018.

(Rs in lacs)

S. No.	Name of the Market/ Scheme	AA Cost	Land(K)	Cum. Expdtr. March 2018	Scope of work.	Works programme 2018-19	Allocation 2018-19	Expd. upto ending Aug,2018	Physical Status
1	Apni Mandi Tapyal (Not Functional)	96.01	5	37.76	i) Auction platform (40x30) ii) Office cum godown (22x11) iii) Barbed wire fencing. iv) Leveling of land. v) Toilet Block vi) Retail veg shed. (20X30) vii) Retaining wall (45ft) viii) Crated protection wall (500ft) ix) P/L of WBM Grade-II &III upto BT (2351 Sqm)	Constt. of Office-cum-go down & CLF with gate	10.00	0.00	Retaining wall 75m completed, plinth laid & angle posts fixed RBM filling of Auction Platform completed, Work of office m go down in progress.
2	Apni Mandi (Chadwal) (Not Functional)	99.90	10	52.96	i) Auction platform (40x30) ii) Office cum godown (22x11) iii) Barbed wire fencing.(724rft) iv) Leveling of land. v) Toilet Block vi) Retail veg shed. (20X30) vii) Retaining wall (430 rft) viii) Crated protection wall (500 rft) ix) P/L of WBM Grade-II &III upto BT (4907 Sqm)	Constt. of Office-cum-go down & CLF with gate	15.00	0.00	Auction Platform completed. R/wall-135m RBM filling crated protection boundary wall 50% completed, Plinth laid Angle posts fixed. Work in progress of office cum godown.
3	Apni Mandi Khan Sahab Budgam (Not Functional)	DPR under preparation	14.13	61.00	Platform Auction Phar is completed and Barbed wire fencing 80% completed.	Constt. of Auction Phar	35.00	16.58	Structure completed, Roof covering in progress.
4	Apni Mandi Puria Puni Reasi. (Not Functional)	20.00	8.13	11.75		NII-	0.00	0.00	
5	Apni Mandi Mandi Poonch (Not Functional)	20.00	2.05	31.23	Part-A:- i) Dev. of site BWO barbed wire fencing alongwith Angle iron poles fixed in	Completion of balance works	10.00	0.00	Part-A:- work completed Part-B:- work

					cement concrete blocks alongwith gate & pillars. ii) Construction of semi-pucca breast wall. iii) Dev. of land BWO earth work in cutting iv) Constt. of auction plat form v) Constt. of office cum-godown vi) Constt. of toilet & sign board Part-B i) Constt. of auction plat form super structure. Part-C i) Balance work of P/L of cement concrete pavement titles				completed Part-C:- Work Allotted	
6	Apni Mandi Mari Reasi (Not Functional)	20.00	7.02	13.50	Auction Platform - 1 Admn. Block Market yards	Nil	0.00	0.00		
7	Apni Mandi Garian Udhampur (Not Functional)	20.00	5	22.86	Auction Platform -1 Office/go down in progress. Fencing of land and construction of gate completed.	-.	0.00	0.00		
8	Apni Mandi Noonmai Kulgam (Not Functional)	20.00	5	52.71	Balance work Auction platform in progress Parking yards partially completed Other development works like entry gate chain link fencing, GSB filling is in progress.	Liability on works already done.	10.00	0.00	CLF In Progress	
Total:-								80.00	16.58	