

Physical/Financial Status of Satellite Markets up to ending August, 2018. (Rs in lacs)

Name of the Market/ Scheme	AA Cost	Land(K)	Shop sites Allotted	Cum. Expdt. March 2018	Infrastructure Created	Works programme 2017-18	Allocation 2018-19	Expdt up to ending. Aug ,2018	Physical Status
Udhampur (Functional)	434.40	20.06	109	459.03	Auction Plat form - 2 Chainlink fencing/Gate guardroom completed. Adm. Block-1 Water facility complete Parking yards -Black topped Electrification Completed Toilet block completed. Restoration of damaged wall & repair of Adm. Block completed.	Black Topping in front of Adm. Block	10.00	5.00	Completed
Kulgam (Functional)	254.28	76.21	225	564.88	Auction platform -4 Nos. Adm. Block 01 No. Water facility - yes Parking Yards partially Black topped Electrification completed Toilet block 1 No. Weigh bridge 1 Boundary wall-completed Chainlink fencing for the acquired land at Barzloo Kulgam Completed Conversion of 02 rooms into guest house & r renovation completed.	i) Installation of LED Lights	14.00	12.00	completed
						ii) Ren. of Auction Phar	2.00	0.00	
						iii)Rep/Ren. of Adm. Block	5.00	1.00	In progress
						iv) Leveling of 25k of land at Brazloo	6.00	3.00	In progress
						v) Macadazmization	45.00	20.00	In progress
						Total :-	72.00	36.00	

Rajouri (Not functional)	337.41	30.19	66	471.61	Auction Platform- 2 Adm. Block -1	i)Shifting of existing drain	3.40	0.00	Work completed.
						ii)Bore well/OHT/Water Distr.	9.60	0.00	Designing in progress.
						Total:	13.00	0.00	
Baramulla (Functional)	326.56	70.22	80	481.38	Auction Platform - 2 No Adm. Block -1 no. Parking Yard partially completed. Toilet block-1 no	i)Constt. Of 4 seated Lav. Block	5.00	2.50	Completed.
						ii) Barbed wire fencing of Addl. Land	5.00	0.00	In progress
						iii)Black topping BWO 25mm TP	10.00	0.00	Completed.
						iv) Shifting of Electric Poles	2.20	0.00	
						v) /Earth filling to newly acquired area	11.50	0.00	
						vi) Constt. of Gate Plaza	6.30	0.00	
						vii)Rep. of Adm. Block	10.00	0.00	In progress
						Total Capex:	50.00	2.50	
Batingoo (Functional)	202.12	40.16	80	231.72	Auction Plat form - 2 Chainlink fencing/Gate guardroom completed. Adm. Block completed Water facility available Parking yards completed Electrification Completed Toilet block available Transformer installed & HT line shifted - Work on Overhead water tank completed.	Repair of Adm. Block	5.00	2.50	In progress
Batote (Not functional)	258.24	17	0	269.10	Dev. of site completed. Walling and approach road-completed. Auction Phar- 1 completed Slab of Adm. Block laid	i) Road network BMO providing/laying of WBM Grade II & III	10.00	5.00	In progress
						ii)Chain Link Fencing	12.00	0.00	Work completed.
						iii)4 seated Lav. Block	8.00	0.00	Completed up to

					and finishing work in progress & Crated wall completed. .				lental level.
						iv) Raising of 1st floor of Adm Block	10.00	0.00	
						Total :	40.00	5.00	
				19.92	PMDP-Flood Restoration	Breast wall	0.00	0.00	Completed.
Bishnah (Not functional)	221.52	20.06	54	211.62	Auction Phar completed. Chainlink fencing-completed. Adm. Block -completed Filling of land completed.	i) P/L 20mm thick over 50mm thick Bituminous macadam on balance portion alongwith renewal coat.	20.00	0.00	Work allotted
						ii) P/L Fencing/Grill Fencing.	10.00	0.00	Work in progress
						iii) Ren. of Adm. Block	5.00	0.00	Work completed.
						Total Capex:	35.00	0.00	
						RKVY			
						iv)Water Distribution(RKVY)			
Chrarishrief (Functional)	224.70	48.19	102	370.47	Auction Plat form -3 Adm. Block - 1 Water facility - yes Parking yards partially completed. Electrification done Toilet block -1.	i)Constt. of Auction Phar(WDC)	15.53	15.53	Completed
						ii)Extension of truss to existing Phars	7.47	0.00	In progress
						iii)Constt. of addl. Toilet Block	15.00	0.05	In progress
						iv) Illumination with allied Electric works	11.00	4.50	In progress
						Total:	49.00	20.08	In progress
Kupwara (Not functional)	244.45	46.13	160	314.79	Auction Plat form -2 Adm. Block - 1 Water facility - yes Parking yards partially completed.	i)4 seated Lav. Block	12.00	3.87	In progress
						ii)Shifting of electric poles/Illumination	6.00	2.31	In progress
						iii) Rep. of AMO office	2.00	0.00	

					Electrification done Toilet block -1 Chainlink fencing completed.	Total Capex:	20.00	6.18	
Zazna Ganderbal (Functional)	745.30	30.11	55	258.86	Auction Platform -1 No. Balance portion of Chainlink fencing, Construction of entry gate with chowkidar room completed.	i)P/F of Chain Link Fencing	21.00	0.00	Phase-I completed. Phase-II in progress.
						ii) Constt. of Over head W tank	6.00	0.00	Super Str. completed and work in progress.
						iii) Constt. of 4 seated Lav Block	5.00	2.50	Completed.
						iv)Constt. of Guard room with gate	18.00	7.49	G.room completed & functional.
						v)Erection of sign board & raising of low portion near main gate	10.00	0.000	Low lying area near Entry Gate filled BWO GSB filling & lying of RCC pipes Completed except fixing of sign board.
						v)Auction Phar	5.00	2.50	Sub-Str. completed, Super Str. in progress.
						Total Capex:	65.00	12.49	
						Akhnoor-I	222.10	36.19	86

					Water facility completed. Parking yards - black topped. Electrification completed. Adm. Block completed.				
Akhnoor-II (Not functional)	570.00			85.28	Development of site. Medicinal Auction Phar. Crated Protection wall along Nallah.				
Pulwama (Functional)	261.14	85.09	0	465.24	Auction platform -3 Nos. Adm. Block 1 No. Water facility -yes Parking Yard partially black topped Electrification completed Toilet block 1 No. Weigh bridge -1 High Mast Lights installed. 2 room guest houses renovated.	i) Water supply facility/Ren. of Adm Block	5.00	0.00	
						ii) Replacement of Halogen lights with LED lights	5.00	0.00	
						Total:	10.00	0.00	
Kathua (functional)	484.00	35.02	58	384.56	Auction Platform - 2 Adm. Block-1 Water facility -yes, Parking yard - black topped. Electrification completed, Adm. Block completed Medicinal Auction Phar.	i) Protection work on embankment platform,	5.00	0.00	
						Total :	5.00	0.00	
Poonch (Not functional)	700.00	26.06	0	128.68	Dev. of site/Fencing completed. Construction crated protection work completed	i) Constt. of Adm Block.	20.00	0.00	Tenders invited
						ii) Constt. of Auction Phar	20.00	0.00	
						iii) Dev. of Mandi BWO RBM filling	10.00	0.00	
						Total :	50.00	0.00	

Prayote Doda (Not functional)	550.97-I	20.08	0	235.05	Earth cutting & Protection wall is in progress Const. of Auction Platform is near completion.	Works as per DPR	102.00	0.00	
	192.39-II						192.39	0.00	
Shopian (Functional)	223.60	32.12	0	359.75	Auction platform -4 Nos. Adm. Block 1 No. Water facility completed Parking Yard partially completed Electrification completed Toilet block 1 No. High Mast Lights installed. Work for Two room guest house & face lifting completed.	Nil	0.00	0.00	
Handwara (Functional)	358.18	69.11	110	430.06	Auction Platform -2 Adm. Block -1 Water facility - yes Parking yards partially completed Chainlink fencing in progress. Electrification completed Lav. Block-1 No.	i) Chain Link Fencing	13.00	0.00	
						ii)Constt. of Lav. Block	12.00	4.93	In progress
						iii)Repair of AMO office	2.00	0.00	
						iv) Other Dev. works	23.00	0.00	
						Total :	50.00	4.93	
Leh (Not functional)	308.35	38.12	0	122.49	Auction Phar Completed Adm. Block completed.	Completion of Auction Phar & Adm. Block	25.00	0.00	
Kargil (Not functional)	501.28	19.09	0	65.00	Boundary wall completed Const. of Auction Platform completed.	Completion of Auction phar	30.00	0.00	

Pachhar Pulwama (Functional)	-	35.05	0	220.79	Auction Platform -1 Lavatory Block complete 1 No. Parking yard partially completed Electrification - Yes	i)Macadazmization	10.00	5.00	Completed.
						ii)Providing of Chain Link Fencing	10.00	0.00	Completed
						Total:	20.00	0.00	
	678.39 (NABA RD)					A\$ per DPR	315.00	0.00	
Kremshora		20.00		40.00			5.00	0.00	20 kanals of available land developed BWO earth work in cutting & filling & 10 kanals out of 20 kanals GSB filling
Kreeri (NABARD)				100.00			363.27	0.00	